



HBF HEALTH AND SAFETY COMMITTEE AND HOUSEBUILDERS' HEALTH AND SAFETY FORUM

0900 for 0930 A.M. THURSDAY 15th July 2010

McCarthy and Stone, Bournemouth

CONTENTS OF ENCLOSURES

- 1. Agenda
- 2. Notes of the previous meeting, 22nd April 2010
- 3. Charter signatories list
- 4. Health and Safety Committee contact list
- 5. Health and Safety Committee sub-groups and membership list
- 6. Housebuilders Forum Silica Presentation
- 7. CDM questionnaire April 2010
- 8. Code of Conduct
- 9. Health and Safety results:
 - i. Q1 2009 2010
 - ii. Q2 2009 2010
 - iii. Q3 2009 2010
 - iv. Q4 2009 2010
 - v. 2009 2010 annual results
- 10. HBF Slips, Trips and Falls Campaign 2009
- 11. Unloading of Trusses Presentation
- 12. HSE Workplan 2010-11 Presentation
- 13. HBF HS File 2 rev. 1
- 14. HSE Construction Division





HBF HEALTH AND SAFETY COMMITTEE AND HOUSEBUILDERS' HEALTH AND SAFETY FORUM

0900 for 0930 A.M. THURSDAY 15th July 2010

McCarthy and Stone, Bournemouth

AGENDA

- 1. Welcome and apologies
- 2. Notes of last meeting 22nd April 2010 and Matters Arising
 - CSCS cards Dave Mitchell
 - Roof truss handling All
 - Dust Exposure in the Workplace feedback
- 3. Health and Safety Group, sub-groups and working parties
 - Charter List Dave Mitchell
 - Contact List and Groups summary Dave Mitchell
 - Silica Working Group Dave Hickman
 - CDM Steve Acaster/Dave Hickman/Dave Mitchell
 - CONIAC HSE pledge Paul Haxell
 - Subcontractor Supervision Group Leader
 - Timber Frame group Group Leader
- 4. Accident Statistics
 - Accident Stats update Dave Mitchell
 - Slips and Trips review where to now Paul Haxell
- 5. Electric Shocks & Electrical lock off John Madden HSE/All
- 6. HSE matters Nic Rigby
- 7. Environmental Issues All
- 8. Dates for 2010 meetings

Wednesday 27th October Taylor Wimpey Offices, High Wycombe

Future meetings 2011

9. Any Other Business





HBF HEALTH AND SAFETY COMMITTEE

AND HOUSEBUILDERS' HEALTH AND SAFETY FORUM

9.00 for 9.30 A.M. ON THURSDAY 22nd APRIL 2010 CREST NICHOLSON, TAMWORTH NOTES OF MEETING

PRESENT:

— —		
Andrew Locker	Bloor Homes	(AL)
Bob Sayers	Redrow	(BS)
Andrew Kingscott	HSE	(AK)
Cameron Jones	Bellway	(CJ)
Chris Lucas	HSE	(CL)
Dave Hickman	Miller	(DH)
Barry Oliver	Berkeley	(BO)
Stephen Finnigan	Galliford Try	(Sfi)
David Hudson	Countryside	(DHu)
Nic Rigby	HSE	(NR)
Glyn Neasham	Yuill Homes	(GN)
Ken Millar	CALA	(KM)
Steve Foley	Gladedale Group	(SF)
Martyn Price	Crest Nicholson	(MP)
Steve Allix	Fairview	(SA)
Matthew Stubblefield	Croudace Homes	(MS)
Robert Maddox	TaylorWimpey	(RM)
Vince Coyle	Barratt	(VC)
Mark Murphy	Donaldson Timber Eng:	(MM)

IN ATTENDANCE

Dave Mitchell HBF (DM)

APOLOGIES

Chris Epps NHBC

Edward Woods Taylor Wimpey

Ian Viveash Berkeley

John Smith McCarthy and Stone

Mark Starling Kier Paul Haxell Bovis

Steve Acaster Persimmon

1. Welcome and apologies

DH welcomed everyone to the meeting and apologies were accepted from those listed above. DH also thanked Crest Nicholson for providing the venue for the meeting and welcomed Nic Rigby (NR), Chris Lucas (CL) both from HSE and Mark Murphy (MM) from Donaldson Timber Engineering to the meeting.

2. Notes of the last meeting 03 February 2010 and Matters Arising

Taken as read.

Purpose, Vision and Aims.

Recent review shows these to be up to date. List of members on charter to be looked at with a view to later in the year see if non signatory companies might wish to sign up.

• CDM – Sub contractor levels of supervision.

DHu said his site managers were all signed up and sub contractors were doing the 2 day training course. Buy-in was good once the training had been undertaken and accident rates have been seen to reduce. Also measuring KPIs on site performance in this area are improving.

After discussion around this topic the decision was made to set up HBF group to look further at this and report back. Volunteers to join this group are SF/SA/DHu/GN.

CSCS cards.

It was reported that there were instances where these cards were not being renewed and people being turned away from site. It was also reported that some workers did not have the appropriate card. Members need to police this on their developments. The new smart card was not able to be printed by site. DM to check and advise.

Electric Shocks – Electrical lock off

A Guidance note surrounding this had been issued. Costs surrounding this were discussed.

Party Wall collapse

This was reported at the last meeting. HSE re-emphasized the need for this work to be carried out in the correct temperature with the correct spec for mortar.

3. Health and Safety Group, sub-groups and working parties

Contact List and Groups summary.

DM produced a draft document of the Health and Safety committee internal groups and external groups members attended on behalf of HBF. Also a draft contacts list has been produced. To be circulated with these notes is an update of these lists. Can all members check through this and advise of any changes/updates so that this can be finalised ahead of our next meeting.

DM

• Dust exposure in the workplace

This is a topic that had been the subject of presentations at the previous meeting.

CL gave a presentation on this focusing on Silica dust and the cutting of roof tiles. CL would like any feedback before the next meeting.

ALL DM

Copies of presentation to be sent out with these notes

CL also handed out an HSE document entitled 'The Control of Silica Risks associated with the Cutting of Concrete and Clay Roof Tiles and Single-Lap Artificial Slates'

CDM

DH talked about CDM. SA is on the working group and we need to feedback our thoughts to CONIAC.

A questionnaire has been prepared to send out to obtain feedback. Discussions took place as to who in member companies this should be sent to. Technical Heads, Commercial Heads or MDs.

This is to be sent out to MDs in the top 30 companies

DM

HBF safety cards for domestic clients

This item has now been completed and circulated.

CONIAC

PH unable to attend this meeting asked if DM if group could consider whether HBF should sign up to the HSE pledge. CONIAC's view is that as we are a member of CONIAC representative body HBF should sign up.

DM

Utilities code of conduct

This has now been agreed and completed for the N/E. Copies to be sent round with these notes.

DM

This could be used for a national model.

Plasterboard

No further discussion

4. Accidents Statistics

Accidents Stats update

DM took the group through the up to date accidents stats for the first 3 quarters. Copies of these to be circulated to the group with these notes.

DM

Once all the final quarter stats are in, a meeting is to be set up with MP/DH/RH/DM to review the year.

Slips and Trips Review

This is a completed body of work. DH suggested that perhaps manual handling should be the next area for some work.

Future work-Good work, Environment and Workplace

BO gave a presentation on his company's work surrounding this entitled 'Good Work Initiative 2009/2010'

A version of this will be circulated with these notes - BO to further this with the group at the next meeting.

BO/DM

5. HSE matters

Roof Truss Handling

AK and MM gave a presentation on '*Unloading of Trusses*'. A copy of this is to be circulated with the meeting notes.

DM

Information pack was handed out to the group. Members were asked to bring feed back progress to the July meeting on this issue.

Other Issues

NR gave a short presentation on HSE priorities and workstream copies of which are attached to these notes

DM

6. Gas boilers, flues in voids update

 It was agreed that this item should no longer an agenda item for this committee at this time

7. Environmental Issues

Nothing to report at this time.
 This is to remain an agenda item.

8. Government Response to the Rita Donaghy Report

 It was noted that this response was now available. Due to time this was not discussed any further.

9. Dates for 2010 meetings

Thursday 15th July McCarthy and Stone at Bournemouth Wednesday 27th October Taylor Wimpey at High Wycombe

Need to think about 2011 dates and venues

ALL

10. Any Other Business

 CJ talked about timber framed construction regarding fire prevention, protection etc; and the problems his company were experiencing in this area. Prohibition notice being issued for alarms not being interlinked and the need for smoke alarms to be linked into these. Also, the need for two escape routes which must be protected from flames. This has a significant cost implication in timber frame flats.


The message is that you really need to plan your timber frame construction carefully and allow for the extra costs involved.

Charter Signatories

- 1. Barratt
- 2. Bellway
- 3. Benfield
- 4. Berkeley
- 5. Bovis
- 6. Cala
- 7. Centex
- 8. Country and Metropolitan
- 9. Crest Nicholson
- 10. David Wilson
- 11. Fairgrove
- 12. George Wimpey
- 13. Gleeson
- 14. Linden
- 15. McCarthy & Stone
- 16. Miller Homes
- 17. Morris
- 18. Persimmon
- 19. Redrow
- 20. St James
- 21. Stamford Homes
- 22. Taylor Woodrow
- 23.TDS
- 24. Westbury
- 25. Yuill

Name	Job title	Company	Postal address	Email address	Phone number	Mobile number	Fax number
Andrew Locker	Group Head of Health & Safety	Bloor Homes	Ashby Road, Measham, Swadlincote, Derbyshire, DE12 7JP	andrew.locker@bloorhomes.com	01530 270100	07739 001359	
Barry Oliver	Group Executive for Health & Safety	The Berkeley Group Holdings plc	Berkeley House, 380 Queensway, Lonodn SW8 4PE	barry.oliver@berkeleygroup.co.uk	020 7720 2600	07776 161535	
Bob Sayers	Group H&S Director	Redrow plc	Redrow House, St David's Park, Ewloe, Flintshire, CH5 3RX	robert.sayers@redrow.co.uk	01244 520044	07501 470827	01244 527404
Brian Stanton	Divisional Health and Safety Advisor	Gleeson Homes	Ormskirk Road, Knowsley Village, Liverpool, L34 4AR	BStanton@mjgleeson.com	0151 703 2081	07919 168199	0151 703 2082
Cameron Jones	Safety Manager (Southern)	Bellway Homes	Home Office, 23 Beaconsfield Avenue, East Cosham, Portsmouth, Hampshire, PO6 2PS	cam.jones@ntlworld.com		07976 902824	02392 384451
Chris Epps	Health & Safety Standards & Technical Co- ordinator	NHBC	NHBC House, Davy Avenue, Knowlhill, Milton Keynes, Buckinghmshire, MK5 8FP	cepps@nhbc.co.uk	01908 746852	07770 470798	
Chris Tisi	Group OHS & S Executive	Berkeley Group	Berekely House, 19 Portsmouth Road, Cobham, Surrey, KT11 1JG	chris.tisi@berkeleygroup.co.uk	07881 516649		
Dave Bell	Health and Safety Consultant	Kier Group	Lysander House, Tempsford Hall, Sandy, Bedfordshire, SG19 2BD	d.bell@kierresidential.co.uk			
Dave Leibrick	Regional HS & E Manager	Galliford Try	Wolvey, Hinckley, LE10 3JD	david.leibrick@gallifordtry.co.uk	01895 855122	07968 573622	01895 855119
Dave Hickman	Divisional Safety, Health & Environmental Manager	Miller Homes	Lapwing House, Peel Avenue, Calder Park, Wakefield, West Yorkshire, WF2 7UA	david.hickman@miller.co.uk	0870 336 4637	07718 516 492	
Dave Mitchell	Technical Director	HBF	1st Floor Byron House, 7-9 St James's Street, London, SW1A 1EE	dave.mitchell@hbf.co.uk	020 7960 1600	07795 658761	020 7960 1601
David Bolton	Health and Safety Director	Morris Homes	Morland House, Altrincham Road, Wilmslow, Cheshire, SK9 5NW	dbolton@morrishomes.co.uk	01625 544 444	07900 278 250	0845 833 1845
David Hudson	Chartered Safety & Health Practitioner	Countryside Properties Plc	Countryside House, The Drive, Brentwood, Essex, CM13 3AT	marie.stolworthy@cpplc.com; David.Hudson@cpplc.com	01277 690565 or 01277 690534	07912 068991	
David Scott	Group Health, Safety & Compliance Director	Gladedale Group Ltd	1-3 Colvilles Place, Kelvin Industrial Estate, East Kilbride, G75 0PZ	david.scott@gladedale.com	01355 598 900		
David White	Group Health Safety and Environmental Director	Galliford Try	Wolvey, Hinckley, LE10 3JD	david.white@gallifordtry.co.uk	01455 222 777		01455 222 713
Dirk McCaffrey	Director of Health & Safety	Banner Homes	Penarth House, Otterbourne Hill, Otterbourne, Hampshire, SO21 2EZ	mccaffrey@bannerhomes.co.uk	07843 1978 840		
Edward Woods	Director of Health, Safety and Environment	Taylor Wimpey UK Ltd	Unit C, Grd Floor Cirrus Building, Glasgow Airport Business Park, Marchburn Drive, Abbotsinch, Paisley, PA3 2SJ	edward.woods@taylorwimpey.com_	0141 849 5525	07771 842223	
Garry Rapson	Building Director	Croudace Homes Ltd	Croudace House, Caterham, Surrey, CR3 6XQ	garry.rapson@croudace.co.uk	01883 346464		
Glyn Neasham	Health & Safety Manager	Yuill Homes	Cecil House, Loyalty Road, Hartlepool, Tyne & Wear, TS25 5BD	Glyn.Neasham@yuill.co.uk	01429 851168	07739 819757	
Ian Viveash	OHS&E Operations Manager	Berkeley Group	Berkley House, 380 Queenstown Road, London, SW8 4PR	ian.viveash@berkeleygroup.co.uk	020 7501 4858	07771 844237	020 7819 4624
John Smith	Health and Safety Manager	McCarthy and Stone	Homelife House, 26/32 Oxford Road, Bournemouth, Dorset, BH8 8EZ	john.smith@mccarthyandstone.co.uk	01202 508031		
Ken Millar	Group Health & Safety Manager	CALA Group Limited	Adam House, 5 Mid New Cultins, Edinburgh EH11 4DU	kmillar@cala.co.uk	0131 535 5200	07879 435714	0131 535 5255
Kendrick Jackson		KJ Technical Services Limited	Honeysuckle Cottage, 126 Devizes Road, Hilperton, Nr. Trowbridge, Wiltshire, BA14 7QJ	jackson.kendrick@btinternet.com	01225 760755	07717 293575	
Mark Starling	Safety, Health & Environmental Manager	Kier Partnership Homes	1a Abbey Wood Road, Kings Hill, West Malling, Kent, ME19 4YT	mark.starling@kier.co.uk		07791 719343	0845 0947626
Martyn Price	Group Health & Safety Manager	Crest Nicholson	Crest House, Lime Kiln Close, Stoke Gifford, Bristol, BS34 8ST	martyn.price@crestnicholson.com	0117 923 6600	07909 687828	

Name	Job title	Company	Postal address	Email address	Phone number	Mobile number	Fax number
Nigel Squires	Group Safety Manager	Bellway Pic	Seaton Burn House, Dudley Lane, Seaton Burn, Newcastle Upon Tyne, Tyne & Wear, NE13 6BE	nigel.squires@bellway.co.uk	01661 842781		
Paul Haxell	Group Health Safety & Environment Director	Bovis Homes	The Manor House, North Ash Road, New Ash Green, Longfield, Kent, DA3 8HQ	paul.haxell@bovishomes.co.uk	01474 876203	07739 087479	
Richard Lockwood		Health and Safety Executive	900 Pavillion Drive, Northampton Business Park, Northampton, NN4 7RG	Richard.Lockwood@hse.gsi.gov.uk	01604 738378		
Simon Mantle	Health & Safety Services Manager	NHBC	NHBC House, Davy Avenue, Knowlhill, Milton Keynes, Buckinghmshire, MK5 8FP	smantle@nhbc.co.uk	0844 633 1000		0844 633 0022
Stephen Finnigan	Safety Adviser	Galliford Try	Safety Department, Leicester Road, Wolvey, Leicestershire, LE10 3JH	stephen.finnigan@gallifordtry.co.uk		07966 561698	
Steve Acaster	Group Health & Safety Director	Persimmon Plc	Persimmon House, Fulford, York, North Yorkshire, YO19 4FE	steve.acaster@persimmonhomes.com	01904 642199	07957 837652	
Steve Allix	Health and Safety Manager	Fairview New Homes Ltd	50 Lancaster Road, Enfield, Middlesex, EN2 0BY	steve.allix@fnhltd.co.uk	020 8366 1271	07799 342500	
Steve Foley	Group Health & Safety Manager		Health & Safety Dept., Regency House, Crossgates Road, Halbeath, Dunfermline, Fife, KY11 7EG	steve.foley@gladedale.com	01383 745560	07977 281292	
Vince Coyle	Group Head of Safety, Health & Environmental	Barratt Homes	900 Pavillion Drive, Northampton Business Park, Northampton, NN4 7RG	vince.coyle@barrattplc.co.uk	01604 664058	07738 311448	01604 687376
William Cameron	Safety Manager	Keepmoat Homes	The Waterfront, Lakeside Boulevard, Doncaster, DN4 5PL	William.Cameron@keepmoathomes.co.uk	07816 277331		



Health and Safety Committee

Internal Groups:

• <u>Timber Frame Group</u>

Dave Hudson (Countryside)

Barry Oliver/ Ian Viveash (Berkeley Homes)

Dave Lieberick (Galliford Try)
Mike Ackling (Persimmon)
Stephen Finnigan (Galliford Try)

CDM Group

Steve Acaster (Persimmon)
Dave Hickman (Miller Homes)

Bob Sayers (Redrow)

• HBF Safety Card Group

Bob Sayers (Redrow)

Jane Puncher (Countryside)

Paul Beesley (Barratt)

Stats Group

Martyn Price (Crest Nicholson)

Dave Hickman (Miller Homes)

Rosie Hinchliffe (HBF) Dave Mitchell (HBF)

Slips and Trips

Paul Haxell (Bovis)

David Hudson (Countryside)

Chris Epps (NHBC) Ian Viveash (Berkeley) Georgina Spake (HSE)

• Sub Contractors Levels of Supervision Group

Steve Foley (Gladedale)

Steve Allix (Fairview)

Dave Hudson (Countryside)
Glyn Neasham (Yuill Homes)
Barry Oliver (Berkeley Homes)

External Groups

Plasterboard Stakeholder Group

Cameron Jones (Berkeley)
Dave Hickman (Miller Homes)

• CDM Evolution Group (subgroup of CONIAC)

As CDM group above

Utility Group NE Code of Conduct

Glyn Neasham (Yuill)

• CONIAC

Paul Haxell (Bovis)

Handling Blocks etc.

Dave Bolton (Morris Homes) at HSE group in London representing HBF

Leadership and Worker Engagement Group

Names needed

• HSE Silica Dust Group

Chris Contsworth (Barratt)
Dave Hickman (Miller Homes)

Silica Dust & the Cutting of Roof Tiles

Chris Lucas



First of All:


Thank You


How did we get here?

- Construction Supply Chain Projects
 - -kerb, paving and block cutting
- Inspection priority 09/10
- Reinforcement through advice work
- Led to numerous queries about dust suppression in relation to roof tile cutting

Re-Emphasising the Problem

- A micron is one millionth of a meter.
- Human hair varies between 40 to 100 μm thick.
- Respirable dust = 10 μm or less





Re-Emphasising the Health Risks

Repeated Exposure to Silica cause serious health effects:

- Lung disease & reduced lung function
- Disease continues to develop when exposure has stopped
- Silicosis, COPD and lung cancer
- Can cause death



Control Solutions

Interim Standards

Operational Guidance – SIM 02/2010/01

Interim Control Solutions

Verge and Ridge

Cut with water suppression on scaffolding

<u>Hip</u>

Rough cut in situ or water suppression on scaffolding



Interim Control Solutions

Wet Cutting =

- Dedicated cutting area
- Adequate supply of water
- Scaffold board protection
- Associated RPE use







Interim Position

Valleys

Cut in-situ using Protection Factor 20 RPE





RPE

Disposable



Half Mask




FFP3 Protection Factor = 20

RPE

Importance of:

- Face fit testing
- Wearing and using correctly



HSE Expectations

Principal Contractors:

- Select competent contractors
- Co-ordination over cutting areas and water provision

Roofing Sub Contractors

Use required control measures

HSE Expectations

Where a Principal Contractor has appointed a competent contractor, they are not required to undertake detailed supervision of them as specified in paragraph 175 of the CDM Approved Code Of Practice (ACOP)

Looking Long Term

Stakeholder Working Group comprising:

- HBF
- Scottish House Builders H&S Forum
- NFRC
- CTMA and Clay Roof Tile Council
- UCATT
- Construction Skills
- Regional Roofing Training Groups
- Social Housing representative to be added


Looking Long Term

Will need to initially agree:

- Main issues to be progressed
- Outputs wanted







More information

- Operational Instructions on kerb and block cutting http://www.hse.gov.uk/foi/internalops/sectors/construction/020901.htm
- Time to Clear the air free leaflet <u>http://www.hse.gov.uk/pubns/misc830.pdf</u>
- Time to clear the air! Using cut-off saws for cutting kerbs and flag paving – DVD http://www.hse.gov.uk/construction/cleartheair/index.htm
- RPE and Fit Testing
 http://www.hse.gov.uk/news/2009/fit-testing-poster.pdf
 http://www.hse.gov.uk/pubns/fittesting.pdf

Thank You

Any Questions?



Evaluation of the Construction (Design & Management) Regulations 2007: FAO Rosie Hinchliffe

rour organisation	511			
Your role:				
Objective 1.	learer making i	t easier for duty	holders to know wh	at is
expected of the		t easier for duty	noiders to know wit	at is
Strongly	Agree	Disagree	Strongly	
Agree			Disagree	

What would make them clearer and easier to you as a duty holder?

			the the wide range o	f
Strongly	Agree	Disagree	Strongly	
Agree			Disagree	

What would make CDM more flexible?



What change to CDM would improve the flow of information during construction work?

	phases the need perwork as an e	•	nage work, rather tha	n
Strongly Agree	Agree	Disagree	Strongly Disagree	

What change to CDM would minimise bureaucracy and improve the planning of construction work?

What change to CDM would minimise bureaucracy and improve the flow of information both pre-start and during the construction work?

What could each of the duty holders do better to manage health and safety?



•		mmunication and orking in integra		
Strongly	Agree	Disagree	Strongly	
Agree			Disagree	

What could be improved in the coordination, cooperation and communication between all the duty holders?

Objective 5. CDM 2007 sim	plifies the way o	luty holders ass	ess competence	
Strongly	Agree	Disagree	Strongly	
Agree			Disagree	

What could be improved during the selection process to assess competency?

Are competence assessments too bureaucratic under CDM?

How could competence assessments be improved under CDM?



General Observations

a)	How could CDM2007 improve the management of Occupational Health issues?
b)	How could worker consultation and engagement be improved by CDM 2007?
c)	Has CDM been of benefit to the industry as a whole?

d) Has CDM been of benefit to your organisation?



e) What do you feel are the 3 key success of CD

f) What do you feel are the 3 key problems of CDM?



Health & Safety Service Level Agreement Code of Conduct



HBF/CECA (NE) Commitment and Duties	Process	Utilities Commitment and Duties
Site induction will be provided by the Site Management within a maximum of 20 minutes of Operatives reporting to the site office. Emergency contact details will be provided to Utility providers for any out of hours requirements. Note: It is accepted that Utility Operatives have a general understanding of construction site health and safety issues therefore operatives will be informed of specific site hazards at time of the site induction.	Signing In/Out & Induction	All operatives will report to the Site Management to sign in on arrival. The Site Manager or Supervisor will agree the work activities to be undertaken with the Utility gang's Senior Representative. When work has ceased for the day and/or work is complete the utility gang's Senior Representative will report to the site office and sign out.
Site Management will outline the site permit to work systems with the Utility Senior Representative and where necessary these will be issued accordingly.	Permits	Any specific site permits to work will be accepted by the Utility company's Senior Representative. All such permits will be returned at the end of the day and/or when work has ceased.
Competent Site Management will be available at all times during normal operational site hours. All operatives including sub-contractors on-site will follow and comply with site rules, policies and health and safety procedures. Other operatives will be made aware of the utility work being carried out to ensure a safe working area is maintained at all times.	Competency	All operatives will be trained and competent for the work to be carried out; this will include proof of competence. Trainees will be given adequate supervision by a competent person. Risk assessments will be made available for inspection. Method statements will be made available where applicable. All utility operatives on-site will follow and comply with site rules, policies and health and safety procedures.
Safe access and egress will be provided to and from the work area.	Traffic & Equipment Management	All vehicles will be parked responsibly so as not to cause obstruction or access issues. All machinery and hand held plant will be maintained as required, inspected as appropriate and safe to use.
Work areas will be prepared and ready for work to commence. Current and up to date drawings will be provided where available.	Excavations	Utility drawings are used and referred to as an indication only and safe digging practices will be adhered to. Colour coded drawings will be provided where available.
All working areas will be in a safe and controlled condition with barriers erected, signs displayed so as not to present hazards to utilities visiting site. Site boundary fence will be maintained intact.	Site Security	All working areas will be barriered, supported and signed correctly. Once work is complete totally or for the day, the working area will be left in a safe and controlled condition with barriers erected, signs displayed and excavations backfilled/covered as appropriate. If site boundary fencing has been removed and or disturbed this will be replaced correctly. All waste produced will be removed from site.
PPE requirements will be displayed on entry to site and reinforced during site induction.	Use of PPE	Appropriate PPE will be worn at all times. Site specific PPE requirements will be adhered to; minimum of hard hat, toe/midsole protection footwear and hi-vis vest.
Adequate welfare facilities will be provided and available for use to ensure good hygiene practice is maintained.	Welfare	Site welfare facilities provided for use on site will be used where appropriate to ensure good hygiene practice is maintained.
The Site Management Company's internal audit systems will be used to ensure adherence to health and safety processes and procedures. The Site Management Company will support any investigation of accidents and incidents that have been reported in relation to utility work activities on site, issue non-conformance notes and written reports to the utility company in question as appropriate.	Performance Monitoring	The Utility company's internal audit systems will be used to ensure adherence to health and safety processes and procedures. All accidents and incidents on site will be reported to the site manager for further investigation/action. Reports will be provided for both parties (where appropriate).
The site will have arrangements in place for emergency situations which will be communicated on induction.	Emergencies	Method statements will detail emergency arrangements and will embrace site emergency procedures as appropriate.

Footnotes

- This document has been agreed between representatives of HBF, CECA (NE), CE-Electric UK, Northern Gas Networks, Northumbrian Water, Open Reach, and Virgin and with the support of the HSE.
- The commitment made by all parties refers to both direct employees and any contractors employed to carry out work on their behalf.
- This document has been developed as guidance for ensuring required H&S standards are maintained. It is not intended to compromise or impact upon any customer service or pre tender agreements.












Date for Review: 14th October 2010




Health and Safety: Reportable Injuries Diseases and Dangerous Occurrence Regulations (RIDDOR) results April 2009 - June 2009






No fatalities from Charter Signatories April 2009 - June 2009






































Health and Safety: Reportable Injuries Diseases and Dangerous Occurrence Regulations (RIDDOR) results July 2009 - September 2009





No fatalities from Charter Signatories July 2009 - September 2009








5%

Charter Signatory Organisations - major injuries to subcontractors between July 2009 - September 2009 Slipped, tripped or Fell from height fell on the same level 38% 33% Injured while manually handling, Another kind of lifting or carrying accident 5% 5% Struck against Contact with moving something fixed or_ Hit by moving, flying machinery stationary or falling object

5%


10%









Charter Signatory Organisation - Over 3-day injuries to subcontractors between July 2009 - September 2009




















Health and Safety: Reportable Injuries Diseases and Dangerous Occurrence Regulations (RIDDOR) provisional results January 2009 December 2009






No fatalities from Charter Signatories January 2009 – December 2009









































Health and Safety: Reportable Injuries Diseases and Dangerous Occurrence Regulations (RIDDOR) results January 2010 – March 2010






No fatalities from Charter Signatories January 2010 - March 2010




Charter Signatory Organisations - major injuries to direct employees between January 2010 - March 2010






Charter Signatory Organisations - major injuries to subcontractors between January 2010 - March 2010







Charter Signatory Organisations - Over 3-day injuries to direct employees between January 2010 - March 2010
























Health and Safety: Reportable Injuries Diseases and Dangerous Occurrence Regulations (RIDDOR) results April 2009 – March 2010






No fatalities from Charter Signatories April 2009 – March 2010




Charter Signatory Organisations - major injuries to direct employees between April 2009 - March 2010






3%




4%

7%





























HBF 2009 Slips, Trips and Falls Campaign

- Response from Barratt, Bellway, Bovis, Crest Nicholson, Miller, Morris, Redrow, Taylor Wimpey, Yuill, Keepmoat & Persimmon
- % Coverage of briefing/TBT process
 Average 2009/10 Q1+Q2 population 43,527
 Report number briefed 22,927

= 53% of Workforce

• Performance measure:

2008/09 : 148 slip, trips, fall RIDDOR

: 508 slip, trips and fall Non RIDDOR

Average population 47,960

2008/09 RIDDOR STF Incidence

2008/09 ALL STF Incidence

• Performance measure:

2009/10 : 28 slip, trips, fall RIDDOR

: 195 slip, trips and fall Non RIDDOR

Average population 43,527

2009/10 RIDDOR STF Incidence

2009/10 ALL STF Incidence



Unloading of Trusses Update

Presentation by
Mark Murphy
Integrated Systems Manager
Donaldson Timber Engineering Ltd

What do we want to cover?

- Cover the background of Safety related issues
- Explain customers pressures
- Show what DTE have done so far
- Why we are going further

Health and Safety Stats.

- •77 work related deaths in Construction in 2007
- 28% higher than year before
- •30% are falls from height
- •21% are falling objects



Common Problem?



Common Problem?



Common Problem?



So Why do this line of Work?

"A ship is safe in harbour, but that's not what ships are for."

William Shedd, Theologian, 1820-1894

 Its time to stop using Health and Safety as a reason not to do something !!!!!!!

So what's been done?

•Guidance Notes on responsibilities written in association with the Trussed Rafter Association/HSE





PRODUCT DATA SHEET

Sheet No.9 May 2007

HEALTH & SAFETY POLICY FOR THE LOADING, HAULAGE, DELIVERY AND ERECTION OF TRUSSED RAFTERS ON SITE - A definition of responsibilities

(These Guidelines have been developed in association with the Health & Safety Executive as a voluntary code of practice for the Trussed Rafter industry)

Loading Trusses

The Tress Relationary will either he respendible for in-house healage or for selecting a component Hastier. In either case he shall ensure that beillers seitably adapted for the safe delivery of trusted raffers are used.

The Trace Febricator will be responsible for previding the Contractor with details of the weight, physical dimensions, configuration and layest of the traces to be delivered in advance of delivery.

Details concerning weights of bundles of trusses and their banding will be provided by the Truss Fabricator at time of delivery.

NOTE 1 - For TEA members only a specimen rick assessment for the leading of vehicles is a satisfied from the TEA "Hembers Only" website (see H & S Notes 6)

Haulage of trusses

Where healage is not to be provided in-house, the Tracs Fabricator in suppossible for the appointment of a competent Polisier. Competent in this contact will mean a Hadder that complies with all legislation and provides all the drivers to be amplied in delivering creases with both general and product related swinning.

The Trass Fabricator will assure that every driver has received suitable Health and Safety training before being allowed to leave the truss fabrication yard.

NOTE 2 - For TSA Hombers use only see 8 & 5 Hotes 7, 'Orack List for Healest of Traced Reflord and Onion' Induction Testining including Driver Code of Prestice's both avoidable as developed from the TSA Hambers only website. Unloading, transport on site and storage of

The Contractor is responsible for preparing a safe working method for the unleading, transport on sits and storage of trusted reflect (See MITE 6 over).

Should the safe working method identify any uncount requirements the Contractor should notify the Tress Shortware before delivery.

The Contractor is responsible for the prevision of appropriate equipment and manpower to comply with this safe working method and for the training of the manpower and maintenance of the equipment.

The Contractor is responsible for providing suitable access for the tracs delivery long, level hard-standing for unloading and the previsions for the self-separation of padestrians from the delivery and off-leading process.


Where a crane is used to off-land the Centractor is respecible for providing a stinger/banksman scitably trained in off-landing basses. The hiring of the crane is the Centractor's responsibilitie.


If asked by the Contractor the Truce Fabricator and the Hautier will, where appropriate, cooperate in the development of a safe working method for these activities

NOTE 3 - Of the contract to for the sopply and exection the Truss Ribricator may undersale responsibility for cone hire, in which case he will also be responsible for providing competent operators and for developing a sefe working precise.

Whilst on site the safety of the delivery driver shall, be the respeciability of the Contractor. However, the delivery driver shall be empowered to refuse to off-Lead if any aspect of the safe working method is contravened such that health and safety is compromised.


•Haulage Driver Induction Training written with the HSE. Every DTE lorry driver has received this training.







- Method Statements developed to define Safe System of Work.
- •Every DTE lorry driver has received this training.



 Article in Roadway (Road Haulage Association magazine)

ROADWAY DRIVERS

he Trussed Rafter Association reports that health and safety for drivers moving roofing beams and rafters has become a major concern. This follows a number of serious incidents and a fatality

Mark Murphy, integrated systems manager at Donaldson Timber Engineering and chairman of the Trussed Rafter Association's (TRA) health and safety committee, believes that the health and safety of drivers delivering truss rafters is paramount.

He says that this applies whether they are an employee of the truss fabricator or a subcontracted haulage company. They are the most vulnerable member in the supply chain," Murphy says. They often have no knowledge of the complexity of the product they are delivering and no knowledge of the site where the delivery will be offloaded."

Although falling from heights is the most obvious danger, there are other health and safety hazards associated with handling roof trusses. Careless unloading of trusses from the lorry, for instance, has been the cause of several accidents, some of them severe. Here, responsibility is often misunderstood says Murphy, 'It is clear to me that, because the unloading of trusses from the fabricator's lorry occurs on site, the process remains the responsibility of the truss company's customer, namely the contractor.'

Typically, trusses are loaded onto trucks in a level yard and bundled together so the right trusses can be offloaded safely. The fundamental requirement on site is for the contractor to provide a similarly level hard standing for the delivery vehicle, appropriate equipment for offloading and, most importantly, competent labour to carry out the offloading process. The delivery driver's responsibility is limited to understanding how the trusses have been bundled and the weights information of safely to see stiff information of safely to see stiff.

The TRA adds that too often truss deliveries arrive on site to find uneven parking, no provision for mechanical off-loading and inadequate labour. The delivery driver, often a subcontracted



Truss makers are urged to ensure delivery drivers have been trained to load and unloa

Raising the roof about site safety

The Trussed Rafter Association is promoting a training programme to reduce the number of drivers hurt on construction sites

haulier, is then faced with the invidious choice of observing – or even taking part in – unloading the trusses unsafely or driving off with his load still on the lorry.

It is a brave and exceptional driver who refuses to allow the trusses to be off-loaded in such circumstances. But if he does allow it, does he put his employer at risk of prosecution if an accident occurs?

TRA has been in discussion with the Health and Safety Executive (HSE) to iron out dilemmas such as these. The HSE has tasked investigating officers with examining this supply chain. The TRA's aim is to promote a greater understanding of safety risks relating to trusses on site and to formally resolve the division of responsibility between the truss fabricator and contractors as an industry-wide accepted principle.

HEALTH & SAFETY

Another current issue is the practicality of a certification scheme for truss lorry drivers; very much like the structure already in place for fork-truck drivers.

If the trussed rafter industry is to demand more awareness from the contractor of the requirements for off-loading trusses, then truss fabricators must play their part by only using competent delivery drivers', comments Murphy.

orflers, Comments wulpny.

The results of these discussions with
the HSE have culimitated in two clear
and precise pieces of guidance. These
comprise a Health and Safety datasheet
(PDS 9), which has been endorsed
by the HSE, and a product-specific
training programme, which contains the
context procedures for initial arrival at
a customer's premises, competituding
process. Murphy adds: "If your trus
after fabricator has not provided you
with this training, please ask them to."
Enr more inforgration on the Trussed

For more information on the Trussed Rafter Association go to: www.tra.org.uk



Sites should provide a strong, level surface and appropriate equipment for unloading

Scottish House Builders Forum

 Demonstrated colour coded banding at Livingston.

Promoted the use of the

SHB Flowchart



Trojan Horse

- Lorries marked with Safety Information
- Labels pictographic








Safe Unloading systems Unloads by Forklift

- Colour coded banding installed at all sites
- Cutting Poles installed with all drivers on all sites





Crane Unload- The Problems

 Crane offloading is a high risk process.



Crane Unload - The Problems

- Crane offloading is a high risk process.
 - Position Fall Arrest systems around vehicle



Crane Unload - The Problems

Crane offloading is a high risk process.

- Position Fall Arrest systems
- around vehicle
- The Slinger has to climb the load
- They break the binds
- They push the trusses apart to attach the sling
- They reach under to grab the sling
- They walk back down the trusses



Solutions Explored

- Pull through banding
- Thick banding
- Standard reusable slings
- Sacrificial Straps

- Sacrificial straps attached in the factory.
- Straps secured to the lifting point, and the slack attached as low as possible.







 Driver cuts the bind attaching the slack, which can now be reached from the side of the lorry.



Slinger attaches the slings to the crane.



 Crane takes slack. Driver cuts binds securing trusses to the lorry. Crane lifts off

DTE's Solution



 Crane puts trusses right onto the roof/to compound. Straps left on the trusses until complete.

Benefits

- No-one stands on lorry
- Safer no-one in area
- Quick Unloads
- Low cost straps
- No Alternative solutions required

Alternative Solutions





Alternative Solutions



Alternative Solutions



Solutions



Summary

- Listened to customers concerns
- Put the risks of injury first
- Implemented solutions to aid Drivers/Site Workers
- Written Method Statements to assist the drivers to demonstrate the SAFEST way of working

HSE's Priorities 2010/11



5 Priority Workstreams

- Asbestos Licence Holders
- Small sites
- Refurbishment
- Homebuild
- Major Projects

HSE's Priorities 2010/11



5 Generic risks to be considered at all site visits

- Welfare
- Site transport
- Work at height
- Asbestos
- Good order

Health and Safety Executive

HSE's Priorities 2010/11



Priority Workstream 4 – Homebuild

Target audience – large national & regional homebuilders, medium homebuilders, small developers

Overall Objectives



- •Large national/regional firms maintain recent improvements through any upturn in the industry
- Increased adoption of guidance on timber framed buildings
- •Small homebuilders understand their duties under CDM and are competent to manage work on their sites

Desired Outcomes



Large firms

- •have plans to improve H&S performance including specific director leadership actions to achieve them
- have better understanding of benefits of worker engagement
- •take on greater leadership role within the industry
- •understand the need to manage health risks in the same way as safety risks and use occ health service providers intelligently

Desired Outcomes



The industry

- manages the use of cranes effectively
- manages site transport, including the use of excavators with quickhitches effectively
- •small developers understand their CDM duties and in particular the expected standards for competence, welfare and good order
- •Designers/constructors of timber frame structures manage the risks from falls, fire, structural stability and manual handling

Health and Safety Executive

Homebuild Visit Priorities



CDM dutyholder trackback

Contractor competence

Worker engagement

Leadership

Respiratory Risks - Respirable Crystalline Silica

Lifting - especially tower cranes

Fire inc timber frame (consider falls, structural stability and manual

handling)

Manual Handling

Temporary works

Roofwork

Improving dutyholder compliance



Home Owners Health, Safety and Environmental Information

The following information has been compiled by your house builder to give you:

- Some general information about your home
- Some details of the health and safety aspects relating to the maintenance of your home

This information is to be read in conjunction with all the other documents supplied to you (for example, manufacturers' manuals, NHBC 'Guide to your new home' etc).

Most of this information forms the Health & Safety File for your home as required by the Construction (Design & Management) Regulations - please ensure that this document is kept in a safe place so that it is available for any maintenance or re-design that is undertaken on this property, as well as any new owners in the future.

This document refers to:

Development Name:

House Type:

Plot Number:

Plot Postal Address:

Builders Details:

Builders Name:

Address:

Telephone Number:

Fax Number:

Builders NHBC No: Insert NHBC No here

NHBC Buildwork No: Insert NHBC Buildwork No here

Date of issue: Insert date of issue here

Construction details of your home:

Contamination: Select from drop down

If required - additional information can be added here

Foundation: *Select from drop down*

If required - additional information can be added here

Ground Floor Type: Select from drop down

If required - additional information can be added here

Upper Floor Type: *Select from drop down*

If required - additional information can be added here

Building Structure: *Select from drop down*

If required - additional information can be added here

External Walls: Select from drop down

If required - additional information can be added here

External Finish: Select from drop down

If required - additional information can be added here

External Cavity Spaces: Select from drop down

If required - additional information can be added here

External Insulation: Select from drop down

If required - additional information can be added here

Internal Walls Select from drop down

If required - additional information can be added here

Renewable Energy Select from drop down

If required - additional information can be added here

Gas Flues Select from drop down

If required - additional information can be added here

Roof Structure: *Select from drop down*

If required - additional information can be added here

Roof Insulation: Select from drop down

If required - additional information can be added here



Home Owners Health, Safety and Environmental Information

Service Details of your home:

	Water	Electricity	Gas	Telephone	Digital
Colour of underground				Grey, White or	
service	Blue	Black	Yellow	Green	Green
Location of stop valve /					
main switch	Insert info here				
Location of meter	Insert info here				
Point of entry into					
dwelling	Insert info here				

If services are less than 300mm deep within the garden area then the builder will attach a plan indicating their approximate position. The colour of underground services within the garden area is given in case they are accidentally exposed. Although this is unlikely, care should be exercised when digging near service entries to the house or deeper than 300mm elsewhere.

Electrical circuits are identified on the consumer unit.

The consumer unit is located: Insert location here

Electrical circuits or sockets that are protected by Residual Current Devices (RCD's) and suitable to supply power to garden / external features or equipment are located:

Insert location of any circuits or sockets suitable to supply power for external use here

RCD's are highly sensitive safety devices which protect against electic shock. Portable RCD's plugged into mains sockets are an alternative, but these must be tested before each use by means of the test button. Please refer to the manufacturer's manual for instructions on their use.

Heating

Position of timer / programmer: Insert position here
The hot water storage system is: Select from drop down
Type of system: Select from drop down

Please ensure you follow the manufacturer's erquirements for servicing and maintenance. Use competent electrical and Gas Safe Registered contractors.

Ventilation Select from drop down

Drainage Select from drop down

Cleaning & Maintenance.

The specific areas requiring careful consideration are: Select from drop down Insert details here

Emergency Arrangements

Location of Smoke Detectors: *Insert location here*Location of CO₂ Monitor: *Insert location here*Fire doors are located: *Insert location here*



			ı	ī	
- Lifting - Worker engagement - Worker engagement - Management of OH risks and COHME - Fire risks	Respiratory Risks	Management of occupational health/reducing health risks – MH, Respiratory Risks	Worker engagement	Lifting inc tower cranes and mobile cranes	CDM duty trackback
Regional forums – support sharing of good practice, proactively raise key topics inc cranes, worker engagement, fire Scottish Housebuilders' safety forum: as above plus any work agreed locally on SHADs	HSAO promotion of respiratory risks throughout the year	Routine inspection throughout year	 Worker engagement raised on at least 6 sites per B3 to discuss the worker engagement tool 	 Inspectors to prioritise lifting operations at all inspections 	Ensure adequate arrangements for CDM delivery particularly with clients and CDM-C
Inspectors	HSAOs	Inspectors	Inspectors	Inspectors	Inspectors
 Email update of issues covered to Alan Craddock as appropriate COIN Diary of events 		1			
	 Increased industry awareness and improved control of silica risks 	- Improved mgnt of health risks	- Raise awareness of worker engagement	- Tower cranes: compliance with Strategic Forum for Const.(SFfC) guidance - Raised competence of erectors, drivers & examiners - Mobile cranes: adherence to CPA model conditions	Improved awareness of the messages in CDM 2007 relating to clients

Click link - Matrix

Poor performance = Where poor performance is identified sustained effort (including repeat visits and notices where necessary)

Click link Contents

GENERIC RISKS = GOOD ORDER, WELFARE, SITE TRANSPORT, WAH, ASBESTOS RISKS - TO BE CONSIDEREDED AT ALL VISITS



	Leadership				LA as client
leading health and safety;	Examining with directors at how affective they are at		particularly OGC 10.	procurement is in line with OGC guidelines,	 For Public procurement projects, ensure
пареского	perportors	1			Inspectors
Increased director understanding of the need for their active involvement in and leadership of health and safety		performance on site	achievement of exemplary	procurement projects and	 Improved performance of public

Red text indicates new topics/activities in 2010/11

Click link - Matrix

Click link Contents

should be made to improve the competence and performance of the duty holder. Poor performance = Where poor performance is identified sustained effort (including repeat visits and notices where necessary) GENERIC RISKS = GOOD ORDER, WELFARE, SITE TRANSPORT, WAH, ASBESTOS RISKS - TO BE CONSIDEREDED AT ALL VISITS

as directed by NLI plans	balance of time on routine inspections throughout the	(Contact: Alan Craddock	- Medium homebuilders	homebuilders	A) HOMEBUILD - Large national &	audience /sector	Target
Leadership	Contractor competence		- Zooiwork	- Temporary works	TIMBERFRAME - Fire		Also focus on
Examining with directors etc. how effective they are at leading health and safety;	Address competence of those working on projects during site visits	 Site inspections – sites with large timber frame structures using HSE inspector guidelines and UKTFA guidance 	 HSAO Head Office visits to small developers (good order / welfare) and FU visits (will include some inspector time) 	SG led joint visits to PCs (details to follow)	 Limited lead inspector work with large national and regional companies 		Activities
Inspectors	Inspectors	Inspectors	HSAO	CEST Inspectors	Inspectors contact days	Field Resource	Indicative CD
			issues to Alan Craddock as appropriate Outcome reporting	 Email update of 	COIN (attach letter to COIN note)	Arrangements	Reporting
- Increased director understanding of the need for their active involvement in and leadership of health and safety	 An increase in competence, which will enable greater ownership and profiling of risk 		duties - Properly planned work - Sharing good practice	 Knowledge of health & safety risks, improved standards & awareness of 	- Sharing good practice - Control of fire risk	Outcome(s)	Potential

Target Also focus on Activities audience
Indicative CD Field Resource
Reporting Arrangements
Potential Outcome(s)